

Activity ID	Activity Name	Original Duration	Start	Finish	Relationships																																															
					2016												2017												2018												2019											
					Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun						
<b>Javits Convention Center - Transformer Building</b>		728	27-May-16	12-Mar-19																																																
<b>Scope/Design</b>		143	27-May-16	13-Dec-16																																																
SD-SUM	Scope/Design - Summary	143	27-May-16	13-Dec-16	Scope/Design - Summary																																															
<b>Procurement</b>		195	13-Jun-16	10-Mar-17																																																
PRC-SUM	Procurement - Summary	195	13-Jun-16	10-Mar-17	Procurement - Summary																																															
<b>Preconstruction</b>		210	10-Oct-16	28-Jul-17																																																
PC-SUM	Preconstruction - Summary	210	10-Oct-16	28-Jul-17	Preconstruction - Summary																																															
<b>Construction</b>		592	05-Dec-16	12-Mar-19																																																
CN-SUM	Construction - Summary	592	05-Dec-16	12-Mar-19	Construction - Summary																																															
<b>Transformer Building Structure</b>		592	05-Dec-16	12-Mar-19																																																
<b>Demolition</b>		35	05-Dec-16	20-Jan-17																																																
CN100	Removal and Relocation of Existing Conduit on West Wall	10	05-Dec-16	16-Dec-16	Removal and Relocation of Existing Conduit on West Wall																																															
CN110	Removal of Precast Panels	5	19-Dec-16	23-Dec-16	Removal of Precast Panels																																															
CN120	Selective Demolition of Fire Pump Room	10	09-Jan-17	20-Jan-17	Selective Demolition of Fire Pump Room																																															
<b>Temporary Protection</b>		472	26-Dec-16	16-Oct-18																																																
CN130	Install Construction Fence	10	26-Dec-16	06-Jan-17	Install Construction Fence																																															
CN140	Install Protection Over Transformers	10	26-Dec-16	06-Jan-17	Install Protection Over Transformers																																															
CN150	Erection of Hoist Complex	20	14-Jun-17	11-Jul-17	Erection of Hoist Complex																																															
CN160	Remove Hoist Complex	10	07-Mar-18	20-Mar-18	Remove Hoist Complex																																															
CN170	Demolish Transformer Yard and Fire Pump Room	10	03-Oct-18	16-Oct-18	Demolish Transformer Yard and Fire Pump Room																																															
<b>Caisions and Foundations</b>		507	19-Dec-16	27-Nov-18																																																
CN180	Set Up Tunnel Monitoring	10	19-Dec-16	30-Dec-16	Set Up Tunnel Monitoring																																															
CN190	Caisions	30	09-Jan-17	17-Feb-17	Caisions																																															
CN200	Excavation and Placement of Grade Beams	20	17-Oct-18	13-Nov-18	Excavation and Placement of Grade Beams																																															
CN210	Placement of Slab on Grade	10	14-Nov-18	27-Nov-18	Placement of Slab on Grade																																															
<b>Level 1</b>		380	16-Aug-17	29-Jan-19																																																
CN220	Framing Level 2 Spray SOFP - L1	10	16-Aug-17	29-Aug-17	Framing Level 2 Spray SOFP - L1																																															
CN230	Fire Protection Piping - L1	20	30-Aug-17	26-Sep-17	Fire Protection Piping - L1																																															
CN240	Code Signage	10	25-Jul-18	07-Aug-18	Code Signage																																															
CN250	Install Temporary Fire Pump - L1	10	19-Sep-18	02-Oct-18	Install Temporary Fire Pump - L1																																															
CN260	Fit Out Fire Pump Room - L1	20	28-Nov-18	25-Dec-18	Fit Out Fire Pump Room - L1																																															
CN270	Erection of CMU Walls - L1	15	28-Nov-18	18-Dec-18	Erection of CMU Walls - L1																																															
CN280	Set Fuel Tanks - L1	30	28-Nov-18	08-Jan-19	Set Fuel Tanks - L1																																															
CN290	Set Fuel Pumps - L1	30	28-Nov-18	08-Jan-19	Set Fuel Pumps - L1																																															
CN300	Set Door Frames - L1	5	12-Dec-18	18-Dec-18	Set Door Frames - L1																																															
CN310	Set Stairs - L1	20	12-Dec-18	08-Jan-19	Set Stairs - L1																																															
CN320	Site Improvements	20	19-Dec-18	15-Jan-19	Site Improvements																																															
CN330	Firestopping - L1	5	19-Dec-18	25-Dec-18	Firestopping - L1																																															
CN340	Set Ventilation Fans - L1	30	19-Dec-18	29-Jan-19	Set Ventilation Fans - L1																																															
<b>Level 2</b>		280	19-Apr-17	15-May-18																																																
CN350	Crane Erection	5	19-Apr-17	25-Apr-17	Crane Erection																																															
CN360	Steel Erection - L2	10	26-Apr-17	09-May-17	Steel Erection - L2																																															
CN370	Bolting and Metal Decking - L2	10	03-May-17	16-May-17	Bolting and Metal Decking - L2																																															
CN380	Concrete on Metal Deck - L2	10	28-Jun-17	11-Jul-17	Concrete on Metal Deck - L2																																															
CN390	North Stair Erection - L2	10	28-Jun-17	11-Jul-17	North Stair Erection - L2																																															



